



LAKE HOLBROOK DAM REHABILITATION WEEKLY WEBSITE UPDATE 11/16/2020 – 11/20/2020

Work Completed this Past Week (11/16/2020 – 11/20/2020)

Kenefick Corporation (Kenefick) completed installation of the replacement auxiliary pipe.

Kenefick installed the replacement auxiliary outlet control structure.

Kenefick backfilled the excavation on North Shore Road.

Work Scheduled for Next Week (11/23/2020 – 11/27/2020)

North Shore Road between Beach Road and East Shore Road will remain closed through November 24th.

Kenefick will repave the excavated area of North Shore Road.

Kenefick will clean-up the site and reopen North Shore Road.

November Look-Ahead Schedule

Kenefick plans to perform the following tasks during the month of November:

- Repave the excavated portion of North Shore Road.
- Complete Phase I of the replacement work and clean-up the site.

North Shore Road between Beach Road and East Shore Road will remain closed until November 24th.